

PROJECT No.	PROJECT CATEGORY	SCH No.	SCHOOL NAME	PROJECT	Est. START DATE	Est. COMPL DATE	A/E	DESIGN STATUS (0% - 100%)	CONTRACTOR	CONST STATUS (0%-100%)	ACTUAL SUBSTANTIAL COMPLETION DATE	FINAL INSPECTION CO DATE	CLOSE-OUT
C-90640	Portables	3065	Atlantic Beach ES	New aluminum canopy	12/1/2020	5/31/2021	N/A	100%	Allstate	100%	3/23/2021	4/5/2021	3/29/2021
C-90640	Portables	3264	Chet's Creek ES	Installation of two portables and aluminum walkway canopy.	9/1/2020	12/15/2020	Bhide & Hall	100%	Allstate	100%	1/19/2021	4/1/2021	
C-90640	Portables	3245	Crown Point ES	Demolish 2 portables	6/1/2021	8/1/2021	N/A	N/A	E. Vaughan Rivers	90%			
C-90640	Portables	3231	Kernan Trails ES	Repair damaged aluminum canopy	12/1/2021	2/28/2022	N/A	100%	Allstate	100%	12/11/2020	12/16/2020	
C-90640	Portables	3006	Mattie Rutherford ES	Demolish 2 portables	6/1/2021	7/31/2021	N/A	N/A	E. Vaughan Rivers	80%			
C-91380	ADA	3051	Whitehouse ES	New entrance ramp	6/1/2021	8/1/2021	Bhide & Hall	100%	Allstate	10%			
C-91440 Funds 10144	Athletics	3248	Ed White HS	Football scoreboard replacement	6/1/2021	8/1/2021	GM Hill	100%	AEC Electrical	0%			
FS - Various	Food Service	Various	Various Schools	Ice Machine replacements and new installs on various campuses	4/15/2021	6/1/2021	N/A	N/A	Tech X	100%	6/9/2021	6/9/2021	
FS - Various	Food Service	Various	Various Schools	Steam Replacement on various campuses	6/14/2021	7/14/2021	N/A	N/A	Tech X	0%			
FS 3227	Food Service	3227	Mayport ES	Relocation of Refrigeration lines and condensing unit	3/1/2021	8/1/2021	N/A	N/A	Tech X	10%			
FS-3004	Grease Traps	3004	Nutrition Service Center	Construction Only: Replacement of kitchen Grease Trap.	4/14/2020	6/30/2020	MV Cummings	100%	Touchton	100%	6/23/2020	6/24/2020	
FS-3004	Food Service	3004	Nutrition Service Center	Construction Only: Generator replacement.	9/1/2020	2/28/2021	Haddad Engineering	100%	AEC Electrical	100%		6/24/2021	
FS-3004	Food Service	3004	Nutrition Service Center	Condensing Fan Repairs in Pizza Room	5/1/2021	6/1/2021	N/A	N/A	Tech X	99%			
FS-3004	Food Service	3004	Nutrition Service Center	Repair of Emergency Exit Door to Freezer	5/1/2021	6/1/2021	N/A	N/A	Tech X	99%			
FS-3031	Food Service	3031	Landon MS	Relocating Cooler/Freezer from Brentwood	6/1/2020	7/31/2020	Bhide & Hall	100%	Tech X	25%			
FS-3091	Food Service	3091	Sally B Mathis	New Cooler/Freezer	6/1/2021	8/1/2021	Bhide & Hall	100%	Tech X	25%			
FS-3094	Food Service	3094	Windy Hill ES	Walk-in Cooler/Freezer	4/1/2020	9/30/2020	Bhide & Hall	100%	Tech X	100%	2/12/2021		
FS-3142	Food Service	3142	Chaffee Trails ES	Switch out steamer	1/12/2021	1/25/2021	N/A	N/A	Tech X	100%	2/10/2021	2/11/2021	
FS-3211	Food Service	3211	Southside MS	Addition of A/C units	2016	1/31/2021	Bhide & Hall	100%	Whitley's Heating and Air	99%	44153		
FS-3213	Food Service	3213	Arlington MS	New Cooler/Freezer	TBD	TBD	Bhide & Hall	90%	TBD				
FS-3226	Food Service	3226	Crystal Springs ES	New Cooler/Freezer	TBD	TBD	Bhide & Hall	90%	TBD				
FS-3235	Food Service	3235	Fort Caroline ES	Serving Line - modification to electrical placement	6/14/2021	6/17/2021	N/A	N/A	Tech X	99%	6/17/2021		
FS-3237	Food Service	3237	Sandalwood HS	New Cooler/Freezer	3/23/2020	8/1/2020	Bhide & Hall	N/A	Tech X	100%	7/7/2020	8/25/2020	
FS-3237	Food Service	3237	Sandalwood HS	Outdoor Courtyard and Serving Line	TBD	TBD	Bhide & Hall	90%	TBD				
FS-3241	Food Service	3241	Westside HS	Complete kitchen & Café Remodel - Phases 1 & 2	9/1/2018	11/31/19	Bhide & Hall	100%	Various	100%	11/19/2020	12/23/2020	
FS-3253	Food Service	3253	Twin Lakes MS	Walk-in Cooler/Freezer	4/1/2020	6/30/2020	Bhide & Hall	100%	Tech X	100%	7/9/2019	9/29/2020	4/14/2021
FS-3253	Food Service	3253	Twin Lakes MS	Phases 1 & 2: Misc. kitchen and café upgrades	9/1/2018	5/31/2020	Bhide & Hall	100%	Various	100%	11/20/2020	12/18/2020	
FS-3265	Food Service	3265	First Coast HS	Misc. kitchen and café upgrades.	9/1/2018	5/31/2020	Bhide & Hall	90%					
M-81510	Energy	3045	Dinsmore ES	Bard Replacement	6/15/2021	7/31/2021	N/A	N/A	TBD	0%			
M-81510	Energy	3255	Enterprise ES	Chiller Replacement									
M-81510	HVAC	3152	James Weldon Johnson MS	Chiller Replacement	9/1/2020	3/31/2021	Bhide & Hall	100%	Cowart Air	90%			
M-81510	Energy	3246	Neptune Beach ES	VAV									
M-81510	Energy	3075	Paxon SAS	Chiller Replacement									
M-81510	Energy	3093	Pinedale ES	Bard Replacement	6/16/2021	7/31/2021	N/A	N/A	TBD	0%			
M-81510	Energy	3086	Terry Parker HS	Bard Replacement	6/17/2021	7/31/2021	N/A	N/A	TBD	0%			
M-81510	Energy	3089	Woodland Acres ES	Chiller Replacement									
M-83560	Gym Flooring	3145	Darnell Cookman	Gym Floor Replacement	6/7/2021	7/16/2021	N/A	N/A	Trident Sports Floors	0%			
M-83580	Paving - Gas Tax	3045	Dinsmore ES	Mill, repave and strip bus drive and parking lot	6/1/2021	8/1/2021	Michele Agee	100%	Jax Utilities		8/6/2021		
M-83580	Paving - Gas Tax	3254	Mayport MS	Mill and overlay the existing parent entrance driveway, widen the outbound parent driveway, and stripe the outbound lanes.	6/1/2021	8/1/2021	Michele Agee	100%	Jax Utilities	50%	8/6/2021		
M-83590	Lift Stations	3066	DuPont MS	Elimination or relocation of the lift station and new sewer system design.	6/1/2021	8/1/2021	Michele Agee	100%	Favor Plumbing	5%			
M-83590	Lift Stations	3254	Mayport MS	Replacement of the existing duplex lift station and control panel.	6/1/2021	8/1/2021	Michele Agee	100%	Favor Plumbing	0%			
M-83590	Lift Stations	3241	Westside HS	Replacement of the existing duplex lift station and control panel.	6/1/2021	8/1/2021	Michele Agee	100%	Favor Plumbing	60%			

PROJECT No.	PROJECT CATEGORY	SCH No.	SCHOOL NAME	PROJECT	Est. START DATE	Est. COMPL DATE	A/E	DESIGN STATUS (0% - 100%)	CONTRACTOR	CONST STATUS (0%-100%)	ACTUAL SUBSTANTIAL COMPLETION DATE	FINAL INSPECTION CO DATE	CLOSE-OUT
M-83630	Grease Traps	3018	Central Riverside ES	Replacement of kitchen Grease Trap.	6/1/2021	8/1/2021	MV Cummings	100%	Campbell Plumbing				
M-83640	Tennis Courts	3075	Paxon SAS	Tennis Court Replacement									
M-83660	Energy	3269	Biscayne ES	Replace chiller and EMCS	1/1/2021	3/31/2021	McKim & Creed			0%			
M-83660	Energy	3264	Chet's Creek ES	Replace EMCS	6/1/2021	7/31/2021	N/A	N/A	Certified Control Systems	25%			
M-83660	Energy	3217	Don Brewer ES	Add chiller, replace EMCS	1/1/2021	4/30/2021	McKim & Creed			35%			
M-83660	Energy	3248	Ed White HS	Replace Rooftop AHUs and EMCS	3/1/2021	7/31/2021	Eng. Engineering	0%		0%			
M-83660	Energy	3280	Frank Peterson AOT	Replace WSHP and EMCS	3/1/2021	7/31/2021	McKim & Creed	0%		0%			
M-83660	Energy	3256	Landmark MS	Replace AHUs	5/1/2021	7/31/2021	MV Cummings	0%		0%			
M-83660	Energy	3259	Mandarin MS	Replace AHUs	1/1/2021	4/30/2021	MV Cummings			0%			
M-83660	Energy	3270	Oceanway ES	Add chiller, replace EMCS	5/1/2021	7/31/2021	McKim & Creed			0%			
M-83660	Energy	3251	Twin Lakes ES	Replace EMCS	6/1/2021	10/31/2021	N/A	N/A	Certified Control Systems	25%			
M-83680	Life Safety	3090	Englewood HS	Fire alarm system addition to field house	1/25/2021	3/25/2021	Haddad Engineering	100%	AEC Electrical	100%		5/26/2021	
M-83680	Life Safety	3212	Ribault MS	Design Only: Stage measures 1,714 square feet is not sprinklered. - REQUIRES NEW FIRE MAIN FROM STREET	6/1/2022	8/1/2022	John Searcy & Assoc.	80%					
M-83680	Life Safety	3116	Sadie Tillis ES	Structural floor repairs in Building 1	6/1/2021	8/1/2021	Atlantic Engineering Services	100%	Scherer Construction	45%			
M-83680	Life Safety	3086	Terry Parker HS	Serious Life Safety Hazard (BASEBALL FIELDHOUSE); Add fire alarm system, heat detectors, and exit signs. Add Flammable Locker Storage capability (within Bldg. or separate metal storage area) for fertilizer and other flammable materials. Add fire rated separation wall between locker room/coach's office and storage area. Provide fire rated ceiling to separate OPEN WOOD-TRUSSES in storage area and locker rooms from living area below. Remove and replace plywood or pressed board ceilings used as battens nailed to bottom of wood trusses in locker room and office. Provide secondary exit from locker room. Demolish and replace wood frame storage added on back of building with block building that meets code for storage. Provide permanent stairwell to access second story press box.	6/1/2022	8/1/2022	Rodriguez Architecture	100%	Foresight				
M-83680	Life Safety	3224	Wolfson HS	Baseball fieldhouse not compliant due to numerous issues including no fire alarm.	6/1/2020	8/1/2020	Bhide & Hall	100%	Thomas May	100%		4/16/2021	
M-83800	Roofing	3045	Dinsmore ES	Gutter Replacement	3/1/2021	11/30/2021	Kasper	100%	TBD	0%			
M-83800	Roofing	3265	First Coast HS	Roofing (add Description)	6/15/2021	7/31/2021			BBG Contracting Group	0%			
M-83800	Roofing	3088	John Stockton ES	Roof Replacement	12/1/2020	5/30/2021	Ronald Scalisi	100%	McCurdy-Walden	90%			
M-83800	Roofing	3236	Mamie Agnes Jones ES	Roof Restoration on B-2 (Coating)	4/1/2021	5/31/2021	N/A		Tremco/WTI	0%			
M-83800	Roofing	3208	Parkwood Heights ES	Roof Restoration (Coating)	4/1/2021	5/31/2021	N/A	N/A	Tremco/WTI	0%			
M-83800	Roofing	3234	Stonewall Jackson ES	Roof Replacement	3/1/2021	11/30/2021	Kasper	100%	TBD	0%			
M-83800	Roofing	3251	Twin Lakes ES	Roof Replacement	2/22/2021	11/30/2021	Kasper	100%	BBG Contracting Group	0%			
M-83800	Roofing	3012	West Riverside ES	Roof Replacement	3/1/2021	11/30/2021	Kasper	100%	TBD	0%			
M-83810	Drainage	3035	Andrew Jackson HS	Installation of stadium field drainage system.	6/1/2021	8/1/2021	Waitz & Moye	100%	Jax Utilities	65%			
M-83810	Drainage	3066	DuPont MS	Add ditch pavement to south retention pond.	12/1/2020	8/1/2021	Waitz & Moye	100%	Favor Plumbing	95%			
M-83810	Drainage	3090	Englewood HS	Design and construction of new storm drain that ties into downspouts outside of media center.	6/1/2021	8/1/2021	Waitz & Moye	100%	Stellar	0%			
M-83810	Drainage	3265	First Coast HS	Replace storm drain line in bus loop area.	6/1/2021	8/1/2021	Waitz & Moye	100%	Favor Plumbing	10%			
M-83810	Drainage	3075	Paxon SAS	Design only; Softball Field Drainage Improvements	9/1/2021	11/1/2021	Waitz & Moye	100%					
M-83810	Drainage	3086	Terry Parker HS	Bldg. 4 Grading and Drainage Improvements	6/1/2021	8/1/2021	Waitz & Moye	100%	Favor Plumbing	75%			
M-83810	Drainage	3241	Westside HS	Design and construction of new trench (flume) drains between tennis courts and portable and attach to existing drain boxes under portables. Will need to relevel the portables.	6/1/2021	8/1/2021	Waitz & Moye	100%	Favor Plumbing	50%			
M-83970	Fire Alarm	3065	Atlantic Beach ES	New fire alarm system including new conduit, wiring and devices.	9/1/2020	8/1/2021	John Searcy & Assoc.	100%	AEC Electrical	47%			

PROJECT No.	PROJECT CATEGORY	SCH No.	SCHOOL NAME	PROJECT	Est. START DATE	Est. COMPL DATE	A/E	DESIGN STATUS (0% - 100%)	CONTRACTOR	CONST STATUS (0%-100%)	ACTUAL SUBSTANTIAL COMPLETION DATE	FINAL INSPECTION CO DATE	CLOSE-OUT
M-83970	Fire Alarm	3018	Central Riverside ES	New Simplex 4100ES fire alarm system including new conduit, wiring and devices. USING \$31,287 of 2016-17 PECO Funds plus 2018-19 PECO	6/1/2020	2/28/2021	John Searcy & Assoc.	100%	Miles Electrical	80%			
M-83970	Security	3264	Chet's Creek ES	New Vista 250FB system including new conduit, wiring and devices.	6/1/2020	8/1/2020	Haddad Engineering	100%	Thompson Electric	10%			
M-83970	Fire Alarm	3245	Crown Point ES	New Simplex 4100ES fire alarm system including new conduit, wiring and devices.	6/1/2020	2/28/2021	Haddad Engineering	100%	WW Gay Fire & Integrated Systems	55%			
M-83970	Security	3255	Enterprise LA	New Vista 250FB system including new conduit, wiring and devices.	12/1/2021	5/31/2022	Haddad Engineering	100%	WW Gay Fire & Integrated Systems	26%			
M-83970	Security	3216	Jefferson Davis MS	New Vista 250FB system including new conduit, wiring and devices.	3/1/2020	8/1/2020	John Searcy & Assoc.	100%	Kim's Electric	100%	11/17/2020	12/18/2020	
M-83970	Fire Alarm	3154	John E. Ford K-8	New Simplex 4100ES fire alarm system including new conduit, wiring and devices. MILLAGE	6/1/2021	8/1/2021	John Searcy & Assoc.	100%	Kim's Electric	25%			
M-83970	Fire Alarm	3150	New Berlin ES	New fire alarm system including new conduit, wiring and devices.	9/1/2021	2/28/2022	John Searcy & Assoc.	100%					
M-83970	Fire Alarm	3143	West Jacksonville ES	New fire alarm system including new conduit, wiring and devices.	9/1/2021	2/28/2022	John Searcy & Assoc.	100%					
M-83970	Fire Alarm	3241	Westside HS	New fire alarm system including new conduit, wiring and devices.	9/1/2021	2/28/2022	Haddad Engineering	100%					
M-83990	Generators	3263	Abess Park ES	Replace generator, transfer switches, and emergency panels	12/1/2020	8/1/2021	John Searcy & Assoc.	100%	Miles Electrical	25%			
M-83990	Generators	3078	Biltmore ES	Design Only: Replace generator, transfer switches, and emergency panels	9/1/2021	11/1/2021	Haddad Engineering	100%					
M-83990	Generators	3232	Chimney Lakes ES	Replace generator, transfer switches, and emergency panels	12/1/2020	8/1/2021	Haddad Engineering	100%	Precise Cabling	95%			
M-83990	Generators	3256	Landmark MS	Replace generator, transfer switches, and emergency panels	12/1/2020	8/1/2021	John Searcy & Assoc.	100%	AEC Electrical	70%			
M-83990	Generators	3259	Mandarin MS	Replace generator, transfer switches, and emergency panels	12/1/2020	8/1/2021	Haddad Engineering	100%	Thompson Electric	90%			
M-83990	Generators	3048	Thomas Jefferson ES	Replace generator, transfer switches, and emergency panels	12/1/2020	5/31/2021	John Searcy & Assoc.	100%	AEC Electrical	100%	5/5/2021	6/1/2021	6/15/2021
M-84310	Electrical	3285	A. P. Randolph AOT	Phase 2 - Replace FPE panelboards and transformers on 2nd floor	6/1/2021	8/1/2021	Haddad Engineering	100%	Miles Electrical	10%			
M-84310	Electrical	3065	Atlantic Beach ES	Replace existing MCC with new stainless steel Square D controls	6/1/2021	8/1/2021	John Searcy & Assoc.	100%	WW Gay Fire & Integrated Systems	15%			
M-84310	Electrical	3269	Biscayne ES	Replace lighting and controls in cafeteria	6/1/2021	8/1/2021	John Searcy & Assoc.	100%	Thompson Electric	15%			
M-84310	Electrical	3001	Central Admin Bldg.	Exterior lighting upgrades	3/1/2021	5/31/2021	John Searcy & Assoc.	100%					
M-84310	Electrical	3217	Don Brewer ES	Replace lighting and controls in cafeteria	6/1/2021	8/1/2021	John Searcy & Assoc.	100%	Precise Cabling	15%			
M-84310	Electrical	3223	Duncan Fletcher HS	Construction Only: Replace panels in Hallway A, C, Storage Room 45. Rewire Labs 22A and 24A. New panels for portables	6/1/2021	8/1/2021	John Searcy & Assoc.	100%	Premier Communications Group	10%			
M-84310	Electrical	3248	Ed White HS	Replace baseball field sports lighting.	9/1/2021	2/28/2022	Haddad Engineering	100%					
M-84310	Electrical	3280	Frank Peterson AOT	Phase 2 - Replace FPE panelboards and transformers on 2nd & 3rd floors	6/1/2021	8/1/2021	John Searcy & Assoc.	100%	Kim's Electric	95%			
M-84310	Electrical	3209	Holiday Hill ES	Replace FPE panels in main electrical room	6/1/2021	8/1/2021	John Searcy & Assoc.	100%	Miles Electrical	20%			
M-84310	Electrical	3227	Mayport ES	Replace main campus switchboard	6/1/2021	8/1/2021	Haddad Engineering	100%	WW Gay Fire & Integrated Systems	15%			
M-84310	Electrical	3228	Merrill Road ES	Replace Panelboards and ATS	6/1/2021	8/1/2021	Haddad Engineering	100%	AEC Electrical	20%			
M-84310	Electrical	3270	Oceanway ES	Replace lighting and controls in cafeteria	6/1/2021	8/1/2021	John Searcy & Assoc.	100%	Precise Cabling	15%			
M-84310	Electrical	3086	Terry Parker HS	Lower ballast boxes on athletic field sports lighting poles	9/1/2021	2/28/2021	John Searcy & Assoc.	25%					
M-84320	Plumbing	3003	Bulls Bay	Phase 2 of Plumbing Project	8/1/2020	1/31/2021	N/A	N/A	Favor Plumbing	100%	2/9/2021		
M-84320	Plumbing	3063	Duncan Fletcher MS	Boys & Girls Locker Rooms Remodel and Sewer re-piping.	6/1/2021	8/1/2021	Bhide & Hall	100%	Allstate	2%			
M-84320	Plumbing	3020	Fishweir ES	Replace all sewer and drain lines under Bldg. 1	6/1/2020	7/31/2020	Michele Agee	100%	Favor Plumbing	100%			
M-84320	Plumbing	3032	Marine Science Center	Re-pipe and new lavatories in Group Restrooms & isolation valves.	6/1/2020	8/1/2020	MV Cummings	100%	Favor Plumbing	100%	7/30/2020		
M-84320	Plumbing	3246	Neptune Beach ES	New water heater addition for Clinic.	6/1/2021	8/1/2021	MV Cummings	100%	Favor Plumbing	75%			
M-84320	Plumbing	3028	Oak Hill AC	Addition of ADA restrooms in Building 2 classrooms and sewer re-piping.	1/25/2021	7/12/2021	Akel Logan Shafer	100%	Rivers Construction	92%			
M-84320	Plumbing	3093	Pinedale ES	Construction Only: Partial domestic water re-pipe of Building 10.	6/1/2021	8/1/2021	MV Cummings	100%	Favor Plumbing	0%			

PROJECT No.	PROJECT CATEGORY	SCH No.	SCHOOL NAME	PROJECT	Est. START DATE	Est. COMPL DATE	A/E	DESIGN STATUS (0% - 100%)	CONTRACTOR	CONST STATUS (0%-100%)	ACTUAL SUBSTANTIAL COMPLETION DATE	FINAL INSPECTION CO DATE	CLOSE-OUT
M-84420	Bleachers	Various	Various Schools	Design and Replacement of steps and handrails at various schools	9/1/2021	2/28/2022	Atlantic Engineering Services	100%	Perry McCall				
M-84820	Windows	3063	Duncan Fletcher MS	Design Only: Storefront Replacement	6/1/2022	8/1/2022	Bhide & Hall	0%					
M-84820	Windows	3066	DuPont MS	Construction Only: Interior Plaster & Drywall repairs due to water intrusion.	12/1/2021	2/28/2021	N/A	N/A	Rivers Construction	100%	1/22/2021	2/4/2021	2/5/2021
M-84820	Windows	3247	Finegan ES	Window Replacement, Bldgs. 1 and 2	6/1/2021	8/1/2021	POND & Company	100%	CC Borden	3%			
M-84820	Windows	3229	Jacksonville Heights ES	Window Replacement, Bldgs. 1 and 2	6/1/2021	8/1/2021	POND & Company	100%	CC Borden	2%			
M-84820	Windows	3085	Lake Lucina ES	Window Replacing, Bldg. 4	6/1/2021	8/1/2021	Bhide & Hall	100%	CC Borden	30%			
M-84820	Windows	3146	Matthew Gilbert MS	Full School Window Replacement - Phase 6 of 7 (2019/20 Construction)	6/1/2020	8/1/2020	Bhide & Hall	100%	Auld-White	100%	7/29/2020	8/4/2020	
M-84820	Windows	3146	Matthew Gilbert MS	Full School Window Replacement - Phase 7 of 8 (2020/21 Construction)	6/1/2021	8/1/2021	Bhide & Hall	100%	Auld-White	80%			
M-84820	Windows	3208	Parkwood Heights ES	Construction Only: Window Replacement - Building #4	6/1/2021	8/1/2021	Bhide & Hall	100%	Allstate	3%			
M-84820	Windows	3093	Pinedale ES	Design Only: Window Replacement	6/1/2022	8/1/2022	Kasper	0%					
M-84820	Windows	3124	St. Clair Evan's ES	Selective window replacement in Buildings 3 & 4.	6/1/2020	5/31/2021	Bhide & Hall	100%	Auld-White	100%	3/10/2021	3/16/2021	
M-84820	Windows	3234	Stonewall Jackson ES	Design Only: Window Replacement, Bldg. 1	6/1/2022	8/1/2022	POND & Company	50%					
M-86000	Tracks	3035	Andrew Jackson HS	Asphalt and rubber on track and high jump.	6/1/2021	8/1/2021	N/A	N/A		0%			
M-86000	Tracks	3268	Atlantic Coast HS	2 coats of rubber - waiting on bid award to schedule	6/1/2021	8/1/2021	N/A	N/A		0%			
M-86000	Tracks	3223	Duncan Fletcher HS	2 coats of rubber - waiting on bid award to schedule	6/1/2021	8/1/2021	N/A	N/A		0%			
M-86240	Emerging	3285	A. P. Randolph AOT	Replace EMCS (Science bldg.)	1/1/2021	3/31/2021	N/A	N/A		80%			
M-87540	Elevator	3263	Abess Park ES	Complete Modernization	6/1/2021	8/1/2021	N/A	N/A		0%			
M-87540	Elevator	3259	Mandarin MS	Complete Modernization - 2 elevators	6/1/2021	8/1/2021	N/A	N/A		0%			
M-87540	Elevator	3246	Neptune Beach ES	Complete Modernization	6/1/2021	8/1/2021	N/A	N/A		0%			
M-88380	Paving	3078	Biltmore ES	Design only: Mill, repave and restripe service drive and bus loop.	6/1/2022	8/1/2022	Michele Agee	100%	Jax Utilities				
M-88380	Paving	3003	Bulls Bay	Construction Only. Repair/replace concrete drive.	12/1/2020	5/31/2021	Waitz & Moye	100%					
M-88380	Paving	3223	Duncan Fletcher HS	Design only: Mill, repave and restripe north service entrance and parking lot.	6/1/2022	8/1/2022	Michele Agee	90%	Jax Utilities				
M-88380	Paving	3087	Englewood ES	Design only: Mill, repave and restripe all parking lots, main drive and bus drive.	6/1/2022	8/1/2022	Michele Agee	0%	Jax Utilities				
M-88380	Paving	3203	Kings Trail ES	Mill, repave and restripe all parking lots, main drive and bus drive.	6/1/2021	8/1/2021	Michele Agee	100%	Jax Utilities	95%	6/11/2021		
M-88380	Paving	3260	Mandarin HS	Design only: Mill, repave and restripe front main parking lots.	6/1/2021	8/1/2021	Michele Agee	100%	Jax Utilities				
M-88380	Paving	3246	Neptune Beach ES	Mill, repave and restripe service drive and bus loop.	6/1/2021	8/1/2021	Michele Agee	100%	Jax Utilities		8/6/2021		
M-88380	Paving	3124	Northwestern Legends ES	Mill, repave and restripe westside parking lots and service drive.	6/1/2021	8/1/2021	Michele Agee	100%	Jax Utilities		8/6/2021		
M-88380	Paving	3218	San Mateo ES	Mill, repave and restripe all parking lots, main drive and service drive.	6/1/2021	8/1/2021	Michele Agee	100%	Jax Utilities		8/6/2021		
M-89500	Safety & Security	3078	Biltmore ES	Lighting Upgrades	3/1/2021	8/1/2021	Haddad Engineering	100%	Perry McCall	0%			
M-89500	Safety & Security	3078	Biltmore ES	Safety & Security Upgrades.	3/1/2021	8/1/2021	POND & Company	100%	Perry McCall	0%			
M-89500	Safety & Security	3223	Duncan Fletcher HS	Safety & Security Upgrades.	3/1/2021	8/1/2021	Ebert, Norman, Brady	100%	Ajax	0%			
M-89500	Safety & Security	3069	Lake Shore MS	Safety & Security Upgrades.	3/1/2021	8/1/2021	Akel Logan Shafer	100%	Rivers Construction	0%			
M-89500	Safety & Security	3069	Lake Shore MS	Lighting Upgrades	3/1/2021	8/1/2021	John Searcy & Assoc.	100%	Rivers Construction	0%			
M-89510	Various Campus Improvements	3106	Long Branch ES	Improvements: A/C unit replacements, new playground, security mirrors, and electronic marquee.	6/1/2021	8/1/2021	Ebert, Norman, Brady	100%	Allstate	14%			
M-89510	Various Campus Improvements	3124	Northwestern Legends ES	Phase 2 - Campus Improvements	6/1/2021	8/1/2021	Bhide & Hall	100%	Allstate	32%			
TP-99740-3002	Technology	3002A	Team Center A	Central Monitoring Station	6/1/2021	TBD	Haddad Engineering	10%					
TP-99740-3001	Technology	3001	Central Admin Bldg.	Installation of new 6A cabling to all areas of the 1st FL Admin Bldg.	1/21/2021	6/20/2021	John Searcy & Assoc.	100%	AEC Electrical	95%			
TP-998**	Technology	Various	Various Schools	500 Classroom AV	6/1/2021	TBD	N/A		Charles Perry Partners, Inc				
TP-998**	Technology	Various	Various Schools	Visitor Access Badging - TAPS	TBD	TBD	N/A		TBD				
TP-99890	Technology	Various	Various Schools	BDA Surveys for First Responders	3/29/2021		John Searcy & Assoc.	3%	N/A				
TP-99890-3248TL1	Technology	3248	Ed White HS	Installation of convenience lockers for students to charge their laptops during Gym class	1/14/2021	06/15/21	Haddad Engineering	100%	Premier Communications Group	90%			

