

Project Number	Project Category	School Number	School Name	Project	Est. Start Date	Est. Completion Date		A/E	Design Status (0%-100%)	Contractor	Const. Status (0%-100%)	Actual substantial Completion Date	Final Inspection/CO Date
49092 CARES	Energy	3012	West Riverside Elementary	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Thermaserve	95%		
49092 CARES	Energy	3035	Andrew Jackson	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Thermaserve	50%		
49092 CARES	Energy	3062	Oceanway Middle	WHHP Replacement	3/11/2023	3/19/2023	N/A		100%	Quantum	50%		
49092 CARES	Energy	3079	Ramona Blvd. Elementary	WHHP Replacement	3/11/2023	3/19/2023	N/A		100%	Quantum	50%		
49092 CARES	Energy	3083	San Jose Elementary (New K-5)	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Quantum	50%		
49092 CARES	Energy	3090	Englewood Senior High	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Cowart Air	60%		
49092 CARES	Energy	3097	Cedar Hills	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Cowart Air	95%		
49092 CARES	Energy	3098	Timucuan	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Cowart Air	60%		
49092 CARES	Energy	3150	New Berlin Elementary	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Quantum	90%		
49092 CARES	Energy	3152	James Weldon Johnson Middle	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Quantum	50%		
49092 CARES	Energy	3202	Reynolds Lane Elementary (New ESE Center)	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Crawford	60%		
49092 CARES	Energy	3207	Westside Middle School	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Cowart Air	70%		
49092 CARES	Energy	3211	Southside Middle	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Cowart Air	50%		
49092 CARES	Energy	3218	San Mateo Elementary (New K-5)	WHHP Replacement	3/11/2023	3/19/2023	N/A		100%	Quantum	50%		
49092 CARES	Energy	3227	Mayport Elementary	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Quantum	50%		
49092 CARES	Energy	3233	Lone Star Elementary	WHHP Replacement	3/11/2023	3/19/2023	N/A		100%	Quantum	50%		
49092 CARES	Energy	3235	Fort Caroline Elementary	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Quantum	50%		
49092 CARES	Energy	3252	Alden Road Exceptional Center	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Quantum	60%		
49092 CARES	Energy	3255	Enterprise Academy	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Trane	0%		
49092 CARES	Energy	3265	First Coast Senior High	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Trane	0%		
49092 CARES	Energy	3275	SS Administration	WHHP Replacement	6/3/2023	8/13/2023	N/A		100%	Quantum	95%		
C-10144	Athletics	3038	Baldwin Junior Senior High (New 6-12)	Construction of new Concessions, Restrooms & Press Box building next to the softball field.	6/6/2023	12/1/2023	Akel Logan and Shafer P.A.		80%	TBD	0%		
C-10144	Athletics	3260	Mandarin Senior High	Removal and replacement of football scoreboard, poles and footers.	12/1/2023	1/31/2024	G.M. Hill Engineering, Inc.		100%	Thompson Electric of N. FL Inc	0%		
C-10144	Athletics	3265	First Coast Senior High	Removal and replacement of football scoreboard, poles and footers.	6/19/2023	8/1/2023	G.M. Hill Engineering, Inc.		100%	Thompson Electric of N. FL Inc	0%		
C-10723	Secure Vestibule	3069	Lake Shore Middle	New secure vestibule at the school's main entrance.	6/5/2023	8/1/2023	Bhide & Hall Architects P.A.		100%	Ajax Building Corporation	10%		
C-10723	Secure Vestibule	3078	Biltmore Elementary	New secure vestibule at the school's main entrance.	6/5/2023	8/1/2023	Akel Logan and Shafer P.A.		100%	Ajax Building Corporation	10%		
C-10723	Secure Vestibule	3145	Darnell-Cookman Middle/High	New secure vestibule at the school's main entrance.	6/5/2023	8/1/2023	Pond & Company Corporation		100%	Ajax Building Corporation	10%		
C-10723	Secure Vestibule	3223	Duncan U. Fletcher Senior High	New secure vestibule at the school's main entrance.	6/5/2023	8/1/2023	Bhide & Hall Architects P.A.		100%	Ajax Building Corporation	10%		
C-10723	Secure Vestibule	3262	Andrew A. Robinson Elementary	New secure vestibule at the school's main entrance.	6/5/2023	8/1/2023	Pond & Company Corporation		100%	Ajax Building Corporation	10%		
C-90640	Portables	3038	Baldwin Junior Senior High (New 6-12)	Install 4 portables.	4/7/2023	8/7/2023	Bhide & Hall Architects P.A.		100%	Allstate Construction Inc.	15%		
C-90640	Portables	3268	Atlantic Coast Senior High	Install 4 portables.	3/13/2023	7/21/2023	Bhide & Hall Architects P.A.		100%	Allstate Construction Inc.	15%		
C-91320	Playgrounds	3058	R.L. Brown Elementary	Playground Replacement.	1/1/2023	6/30/2023	Top Line		100%	TBD	0%		
C-91320	Playgrounds	3209	Holiday Hill Elementary (New K-5)	Playground Replacement.	1/1/2023	3/2/2023	Playmore		100%	TBD	0%		
C-91320	Playgrounds	3264	Chets Creek Elementary	ADA Playground Equipment addition.	1/1/2023	5/1/2023	PlayPower LT Farmington, Inc.		100%	TBD	0%		
C-91380	ADA	3165	William M. Raines Senior High (New 9-12)	ADA parking improvements.	6/6/2023	7/20/2023	C&ES		100%	JAX Utilities Management Inc	0%		
C-91380	ADA	3258	Mandarin Oaks Elementary	ADA parking improvements.	6/5/2023	6/23/2023	C&ES		100%	JAX Utilities Management Inc	100%	6/16/2023	
C-91380	ADA	3264	Chets Creek Elementary	ADA sidewalk improvements.	5/22/2023	7/17/2023	Akel Logan and Shafer P.A.		100%	JAX Utilities Management Inc	0%	6/7/2023	
C-91440	Athletics	3090	Englewood Senior High	Installation of AstroTurf football field with supporting infrastructure / drainage.	4/1/2023	8/1/2023	Waitz & Moye Inc.		100%	AstroTurf Corp	25%		
C-91620	New Construction	3238	Fort Caroline Middle	New Auditorium Addition.	10/17/2022	11/1/2023	Ebert Norman Brady Architects P.A.		100%	E. Vaughan Rivers Construction Inc.	55%		
C-91710	Replacement Onsite	3096	Jean Ribault Senior High (New 9-12)	Replace On-Site - Jean Ribault Senior High	7/1/2022	8/1/2025	Schenkel		100%	Gilbane Building Company	0%		
C-91720	Replacement Onsite	3072	Spring Park Elementary (New K-5)	Replace On-Site - Spring Park Elementary	7/1/2022	8/1/2025	RDB Design Associates		40%	Charles Perry Partners Inc	0%		
C-91730	Replacement Onsite	3205	Pickett Elementary	Replace On-Site - Pickett Elementary	6/15/2022	8/1/2025	Bhide & Hall Architects P.A.		90%	Haskell Building Co.	0%		
C-91740	Replacement Onsite	3242	Louis S. Sheffield Elementary (New K-5)	Replace On-Site - Louis S. Sheffield Elementary	7/1/2022	8/1/2025	RDB Design Associates		40%	Perry McCall Construction Inc	0%		
C-91750	Replacement Onsite	3087	Englewood Elementary (New K-5)	Replace On-Site - Englewood Elementary	9/14/2022	8/1/2025	Bhide & Hall Architects P.A.		90%	Stellar Construction	0%		
C-99530	Culinary Arts	3090	Englewood Senior High	Culinary Arts Classroom Remodel	11/30/2022	6/12/2023	Bhide & Hall Architects P.A.		100%	Auld & White	100%		
FS-3214	Equipment	3214	Hyde Grove ES	Walk In Cooler Freezer	4/1/2023	6/30/2023	Pond & Company Corporation		100%	Coker industrial	90%		
FS-3235	Equipment	3235	Fort Caroline Elementary	Walk In Cooler Freezer	4/1/2023	6/30/2023	Pond & Company Corporation		100%	Coker Industrial	60%		
FS-3243	Repairs	3243	Gregory Drive	Refrigeration Repair	1/10/2023	1/30/2023	N/A		100%	Coker Industrial	100%	3/30/2023	4/3/2023
FS-3260	Remodel	3260	Mandarin Senior High	Serving Line and Courtyard Remodel	4/1/2023	8/30/2023	TBD		0%	TBD	0%		
FS-3265	Remodel	3265	First Coast Senior High	Serving Line and Courtyard Remodel	4/1/2023	8/30/2023	TBD		0%	TBD	0%		
M-83590	Lift Stations	3083	San Jose Elementary (New K-5)	Lift Station removal and addition of new gravity service.	6/1/2023	8/1/2023	Waitz & Moye Inc.		100%	Favor Plumbing	0%		
M-83590	Lift Stations	3107	Douglas Anderson School of the Arts	Lift Station removal for system serving the original building.	6/1/2023	8/1/2023	Waitz & Moye Inc.		100%	Favor Plumbing	0%		
M-83590	Lift Stations	3144	Jacksonville Beach Elementary	Replacement of existing lift station.	5/1/2023	8/4/2023	Matthews Design Group		100%	Favor Plumbing	0%		
M-83590	Lift Stations	3279	Kernan Middle School	Replacement of the existing lift station pumps, check valves, and waste water pipe form lift station out to Kernan Blvd.	6/6/2022	8/1/2023	Matthews Design Group		100%	Favor Plumbing	75%		
M-83630	Grease Traps	3252	Alden Road Exceptional Center	Replacement of Grease Trap.	6/1/2023	8/1/2023	McVeigh & Mangum		100%	Favor Plumbing	15%		
M-83660	Energy	3248	Edward H. White Senior High	Replace Rooftop AHUs and EMCS	3/1/2021	7/31/2021	Eng Engineering, Inc.		100%	Cowart Air	35%		
M-83660	Energy	3256	Landmark Middle	Replace AHUs	5/1/2021	7/31/2021	Haddad Engineers, Inc.		100%	Cowart Air	0%		
M-83660	Energy	3259	Mandarin Middle	Replace AHUs	1/1/2021	4/30/2021	Haddad Engineers, Inc.		50%	TBD	0%		
M-83660	Energy	3280	Frank H. Peterson Academy	Replace WSHP and EMCS	3/1/2021	7/31/2021	McKim & Creed		100%	TBD	0%		
M-83680	Life Safety	3025	Springfield Middle School	Repair flooring in boy's & girl's group restrooms in Building 2.	3/1/2023	8/1/2023	Atlantic Engineering Services, Inc.		100%	Scherer Construction	100%	6/8/2023	
M-83680	Life Safety	3030	Loretto Elementary	Structural engineering inspection.	3/20/2023	4/21/2023	G.M. Hill Engineering, Inc.		0%	TBD	0%		
M-83680	Life Safety	3145	Darnell-Cookman Middle/High	Repair underside of the second floor concrete walkway in front of Building 2.	6/1/2023	8/1/2023	Atlantic Engineering Services, Inc.		100%	Allstate Construction Inc.	0%		
M-83680	Life Safety	3254	Mayport Middle	Repairs to stadium.	5/15/2023	8/1/2023	N/A		0%	Auld & White	0%		
M-83680	Life Safety	3280	Frank H. Peterson Academy	Repair ramp and stairs at the northeast corner of Wing B.	6/1/2023	8/1/2023	Akel Logan and Shafer P.A.		100%	The Rose Group, LLC	0%		
M-83680	Life Safety	Various	Various	Stage Roof Vent Improvements at 5 Middle Schools & 2 High Schools.	6/5/2023	8/1/2023	TLC Engineering		100%	Charles Perry Partners Inc	0%		
M-83700	Deferred Maintenance	3025	Springfield Middle School	Partial first Floor Renovation of Bldg. 4	10/18/2023	1/18/2024	Akel Logan and Shafer P.A.		0%	TBD	0%		
M-83700	Windows	3001	DCPS Facilities	5th Floor Remodeling of Facilities Department.	11/1/2022	1/20/2023	Akel Logan and Shafer P.A.		100%	Scherer Construction	100%	1/17/2023	1/20/2023
M-83800	Roofing	3246	Neptune Beach Elementary	Roof Replacement	6/1/2023	1/1/2024	Kasper Architect & Development, Inc.		100%	DGM Construction	0%		
M-83810	Drainage	3046	Arlington Elementary	Interior courtyard stormwater drainage improvements.	6/1/2023	8/1/2023	Matthews Design Group		100%	Favor Plumbing	0%		

Project Number	Project Category	School Number	School Name	Project	Est. Start Date	Est. Completion Date	A/E	Design Status (0%-100%)	Contractor	Const. Status (0%-100%)	Actual substantial Completion Date	Final Inspection/CO Date
M-83810	Drainage	3090	Englewood Senior High	Installation of stormwater drain boxes and piping at the field house and football field house.	3/6/2023	8/1/2023	Matthews Design Group	100%	Favor Plumbing	0%		
M-83810	Drainage	3211	Southside Middle	Phase 1 - Courtyard drainage improvements between buildings 1, 2 and 3.	6/1/2024	8/1/2024	Matthews Design Group	80%	TBD	0%		
M-83810	Drainage	3230	Beaulercr Elementary (New K-5)	Renovation of the West retention drainage pond.	3/6/2023	8/1/2023	Matthews Design Group	100%	Favor Plumbing	100%	5/1/2023	5/25/2023
M-83810	Drainage	3248	Edward H. White Senior High	Drainage improvements at the football field house, football practice field and baseball field.	5/15/2023	8/1/2023	Waitz & Moye Inc.	100%	JAX Utilities Management Inc	0%		
M-83970	Fire Alarm	3032	Marine Science Education Center	Fire Alarm System replacement.	6/5/2024	10/1/2024	McVeigh & Mangum	100%	TBD	0%		
M-83970	Fire Alarm	3086	Terry Parker Senior High	Fire Alarm System replacement.	6/5/2024	11/18/2024	TLC Engineering	90%	TBD	0%		
M-83970	Fire Alarm	3088	John Stockton Elementary	Security System replacement.	6/5/2024	10/18/2024	TLC Engineering	100%	TBD	0%		
M-83970	Fire Alarm	3116	Sadie Tillis Elementary	Fire Alarm System replacement.	9/5/2022	2/28/2023	Haddad Engineers, Inc.	100%	WW Gay Fire Protection	95%		
M-83970	Fire Alarm	3128	Susie E. Tolbert Elementary	Security System replacement.	6/5/2023	9/20/2023	Haddad Engineers, Inc.	100%	TBD	0%		
M-83970	Fire Alarm	3241	Westside Senior High	Fire Alarm System replacement.	4/7/2023	10/3/2023	Haddad Engineers, Inc.	100%	AEC Electrical Contracting Inc	0%		
M-83970	Fire Alarm	3254	Mayport Middle	Fire Alarm System replacement.	6/5/2024	10/20/2024	TLC Engineering	90%	TBD	0%		
M-83990	Generators	3064	Hogan-Spring Glen Elementary	Generator replacement.	9/1/2023	9/1/2025	McVeigh & Mangum	80%	TBD	0%		
M-83990	Generators	3073	John Love Elementary	Generator replacement.	8/1/2023	8/1/2025	John Searcy & Associates, Inc.	100%	AEC Electrical Contracting Inc	0%		
M-83990	Generators	3078	Biltmore Elementary	Generator replacement.	6/6/2022	10/31/2023	Haddad Engineers, Inc.	100%	Miles Electrical	89%		
M-83990	Generators	3088	John Stockton Elementary	Generator replacement.	9/1/2023	9/30/2025	McVeigh & Mangum	100%	TBD	0%		
M-83990	Generators	3093	Pinedale Elementary	Generator replacement.	11/28/2022	6/28/2024	McVeigh & Mangum	100%	Kim's Electric Inc	46%		
M-83990	Generators	3164	Mount Herman Exceptional Center	Generator replacement.	9/1/2023	9/1/2025	TLC Engineering	100%	TBD	0%		
M-83990	Generators	3245	Crown Point Elementary	Generator replacement.	8/1/2023	9/30/2025	McVeigh & Mangum	100%	TBD	0%		
M-83990	Generators	3246	Neptune Beach Elementary	Generator replacement.	6/1/2023	8/16/2024	McVeigh & Mangum	100%	Precise Cabling Inc	0%		
M-84310	Electrical	3025	Springfield Middle School	Replacement of existing Main Electrical Switchboard.	6/1/2023	8/1/2023	McVeigh & Mangum	100%	Miles Electrical	0%		
M-84310	Electrical	3063	Duncan U. Fletcher Middle	Replacement of existing emergency lighting and panelboards.	5/30/2023	8/1/2023	TLC Engineering	100%	Precise Cabling Inc	0%		
M-84310	Electrical	3064	Hogan-Spring Glen Elementary	Replacement of existing Main Electrical Switchboard.	6/1/2024	8/1/2024	Haddad Engineers, Inc.	100%	Miles Electrical	0%		
M-84310	Electrical	3083	San Jose Elementary (New K-5)	Replacement of existing Main Electrical Switchboard and subpanel.	6/1/2023	8/1/2023	McVeigh & Mangum	100%	TBD	0%		
M-84310	Electrical	3152	James Weldon Johnson Middle	Replacement of existing Main Electrical Switchboard.	6/1/2023	8/1/2024	Haddad Engineers, Inc.	100%	AEC Electrical Contracting Inc	0%		
M-84310	Electrical	3153	Stanton College Preparatory School	Retrofit of the existing football field lighting with new LED fixtures.	6/1/2023	8/1/2023	McVeigh & Mangum	100%	Miles Electrical	0%		
M-84310	Electrical	3224	Samuel W. Wolfson Senior High	Replacement and relocation of existing electrical panelboards and transformers.	10/19/2022	8/1/2023	TLC Engineering	100%	Thompson Electric of N. FL Inc	99%		
M-84310	Electrical	3237	Sandalwood Senior High	Replacement of existing electrical panelboards.	6/1/2024	8/1/2024	McVeigh & Mangum	100%	TBD	0%		
M-84310	Electrical	3247	Anchor Academy	Replacement of existing Main Electrical Switchboard.	6/1/2023	8/1/2024	Haddad Engineers, Inc.	100%	Miles Electrical	0%		
M-84310	Electrical	3258	Mandarin Oaks Elementary	Exterior site lighting replacement.	5/30/2022	8/11/2023	John Searcy & Associates, Inc.	100%	Premier Communications Group	100%	8/12/2022	
M-84310	Electrical	3265	First Coast Senior High	Replacement of the existing theatrical lighting and controls system in the school's auditorium.	6/1/2024	8/1/2024	McVeigh & Mangum	100%	Precise Cabling Inc	0%		
M-84310	Electrical	3265	First Coast Senior High	Replacement of existing Main Electrical Switchboard.	6/1/2023	8/1/2023	McVeigh & Mangum	100%	TBD	0%		
M-84310	Electrical	3280	Frank H. Peterson Academy	Phase 3 - Replacing existing FPE panelboards, transformers, and switchgear in C Wing.	2/6/2023	8/15/2025	John Searcy & Associates, Inc.	100%	Thompson Electric of N. FL Inc	0%		
M-84320	Plumbing	3038	Baldwin Junior Senior High (New 6-12)	Install new kitchen floor drains for the 2 & 3 compartment sinks.	6/5/2023	8/1/2023	MV Cummings	100%	Favor Plumbing	0%		
M-84320	Plumbing	3065	Atlantic Beach Elementary	Replace existing lavatories in group restrooms and staff toilets.	6/5/2023	8/1/2023	N/A	0%	Favor Plumbing	0%		
M-84320	Plumbing	3086	Terry Parker Senior High	Replace existing sewer lines and manholes in front of the bus loop and parking area.	6/5/2023	8/1/2023	C&ES	100%	Favor Plumbing	0%		
M-84320	Plumbing	3087	Englewood Elementary (New K-5)	Install new kitchen floor drain for the 3 compartment sink.	3/1/2023	3/31/2023	N/A	0%	Favor Plumbing	0%		
M-84320	Plumbing	3202	Reynolds Lane Elementary (New ESE Center)	Replacement of existing sewer lines outside the buildings.	6/5/2023	8/1/2023	Matthews Design Group	100%	Favor Plumbing	15%		
M-84320	Plumbing	3202	Reynolds Lane Elementary (New ESE Center)	Install new kitchen floor drains for the 2 & 3 compartment sinks.	6/5/2023	8/1/2023	MV Cummings	100%	Favor Plumbing	0%		
M-84320	Plumbing	3207	Westside Middle School	Replace the existing sewer pipes with new PVC and manholes.	6/5/2024	8/1/2024	Eng Engineering, Inc.	100%	TBD	0%		
M-84320	Plumbing	3212	Jean Ribault Middle	Install new water service feeding fire hydrants and water service to school.	6/5/2023	8/1/2023	C&ES	100%	E. Vaughan Rivers Construction Inc.	5%		
M-84320	Plumbing	3224	Samuel W. Wolfson Senior High	Replacement of existing sewer line and remodeling of existing group restroom.	6/5/2023	8/4/2023	H2 Engineering	100%	Stellar Construction	30%		
M-84320	Plumbing	3260	Mandarin Senior High	Partial replacement of existing section of sewer pipe by the football practice field.	6/5/2023	8/1/2023	C&ES	100%	Favor Plumbing	0%		
M-84320	Plumbing	3265	First Coast Senior High	Domestic water main and fire line replacement.	6/5/2023	8/1/2023	C&ES	100%	E. Vaughan Rivers Construction Inc.	35%		
M-84320	Plumbing	3280	Frank H. Peterson Academy	Replacement of existing domestic water piping in wing B & E of building 1.	6/5/2024	8/1/2024	McVeigh & Mangum	100%	Auld & White	0%		
M-84420	Bleachers	3033	Riverside High School	Repairs to the football field bleacher unit.	6/1/2023	8/1/2023	N/A	0%	Southeastern Surface & Equipment	0%		
M-84420	Bleachers	3069	Lake Shore Middle	Repairs to the football field bleacher unit.	6/1/2023	8/1/2023	N/A	0%	Southeastern Surface & Equipment	0%		
M-84420	Bleachers	3244	Highlands Middle	Replacement of the Football, Baseball, and Softball field bleacher units	6/1/2023	8/31/2023	N/A	0%	Southeastern Surface & Equipment	0%		
M-84420	Bleachers	3259	Mandarin Middle	Repair of football field bleacher unit and replacement of the baseball and softball field bleacher units.	6/1/2023	11/30/2023	N/A	0%	Southeastern Surface & Equipment	0%		
M-84420	Bleachers	Various	Various	Bleacher improvements at Southside MS, Paxon HS, and Charger Academy.	7/5/2022	8/1/2023	N/A	0%	Allstate Construction Inc.	53%		
M-84820	Windows	3028	Oak Hill Academy	Replacement of the existing skylight in the Media Center entrance.	6/5/2023	8/1/2023	Akel Logan and Shafer P.A.	100%	TBD	0%		
M-84820	Windows	3046	Arlington Elementary	Replacement of the existing windows in Buildings 2 and 3.	6/5/2024	8/1/2024	Pond & Company Corporation	100%	Charles Perry Partners Inc	0%		
M-84820	Windows	3063	Duncan U. Fletcher Middle	Replacement of the existing glass block (window) in the gym building.	6/5/2023	8/1/2023	Bhide & Hall Architects P.A.	100%	Perry McCall Construction Inc	20%		
M-84820	Windows	3085	Lake Lucina Elementary	Replacement of the existing windows in Buildings 1 and 2.	6/5/2023	8/1/2023	Bhide & Hall Architects P.A.	100%	Perry McCall Construction Inc	15%		
M-84820	Windows	3093	Pinedale Elementary	Replacement of the existing windows in Buildings 5 and 6.	6/5/2023	8/1/2023	Kasper Architect & Development, Inc.	100%	Allstate Construction Inc.	15%		
M-84820	Windows	3208	Parkwood Heights Elementary	Replacement of the existing windows in Building 2.	6/5/2024	8/1/2024	Bhide & Hall Architects P.A.	100%	Allstate Construction Inc.	0%		
M-84820	Windows	3218	San Mateo Elementary (New K-5)	Replacement of the existing windows in Building 1.	6/1/2024	8/1/2024	Akel Logan and Shafer P.A.	100%	TBD	0%		
M-84820	Windows	3223	Duncan U. Fletcher Senior High	Replacement of the existing aluminum storefront in the courtyard of Building 1.	6/1/2024	8/1/2024	Akel Logan and Shafer P.A.	100%	TBD	0%		
M-84820	Windows	Various	Various	Repair damaged windows in various schools.	5/18/2023	7/29/2023	Various	100%	E. Vaughan Rivers Construction Inc.	95%		
M-86240	Energy	3213	Arlington MS	Replace EMCS	3/1/2023	4/30/2023	N/A	N/A	Certified	95%		
M-87540	Elevator	3154	John E Ford	Elevator Modification	5/1/2022	7/1/2022	N/A	100%	Mowrey/Miles	0%		
M-88380	Paving	3003	Consolidated Service Center (Bulls Bay)	Repair / replacement of existing concrete roadway, Phase 1 of 2.	4/1/2023	6/1/2023	Waitz & Moye Inc.	100%	The Rose Group, LLC	30%		
M-88380	Paving	3078	Biltmore Elementary	Drainage Improvements related to previous drainage project.	6/1/2023	8/1/2023	Waitz & Moye Inc.	100%	Favor Plumbing	20%		

Project Number	Project Category	School Number	School Name	Project	Est. Start Date	Est. Completion Date	A/E	Design Status (0%-100%)	Contractor	Const. Status (0%-100%)	Actual substantial Completion Date	Final Inspection/CO Date
M-88380	Paving	3164	Mount Herman Exceptional Center	Pave and stripe driveway, loop, and West parking lot.	6/1/2023	8/1/2024	Waitz & Moye Inc.	100%	TBD	0%		
M-88380	Paving	3223	Duncan U. Fletcher Senior High	Mill, resurface, and stripe the North service entrance and parking lot.	8/1/2022	8/1/2024	Waitz & Moye Inc.	100%	TBD	0%		
M-88380	Paving	3267	LaVilla School of the Arts	Parking Lot Addition in the NW Corner of Campus.	11/1/2022	8/1/2024	Waitz & Moye Inc.	99%	TBD	0%		
P-89000	Security & Safety Upgrade	Various	Various	Various Schools Evolv Detection System Upgrade	3/20/2023	7/7/2023	Various	0%	Johnson Controls International PLC	0%		
P-89500	Security & Safety Upgrade	Various	Arlington MS, Lone Star ES, New Berlin ES, Parkwood Heights ES, Sabal Palm ES, Waterleaf ES, Woodland Acres ES	Security & Safety - Ph1 Gr7 for Arlington MS, Lone Star ES, New Berlin ES, Parkwood Heights ES, Sabal Palm ES, Waterleaf ES, Woodland Acres ES.	7/1/2021	7/30/2023	Pond & Company Corporation	100%	Ajax Building Corporation	90%		
P-89500	Security & Safety Upgrade	Various	Andrew Robinson ES, Darnell Cookman MS, Springfield MS, LaVilla MS, Matthew Gilbert MS, Mattie V Rutherford MS	Security & Safety - Ph3 Gr1 for Andrew Robinson ES, Darnell Cookman MS, Springfield MS, LaVilla MS, Matthew Gilbert MS, Mattie V Rutherford MS.	8/4/2022	12/15/2023	Akel Logan and Shafer P.A.	100%	Auld & White	0%		
P-89500	Security & Safety Upgrade	Various	Atlantic Coast HS, Bartram Springs ES, Twin Lakes Academy ES, Twin Lakes Academy MS	Security & Safety - Ph1 Gr1 for Atlantic Coast HS, Bartram Springs ES, Twin Lakes Academy ES, Twin Lakes Academy MS.	7/1/2021	6/30/2023	Ebert Norman Brady Architects P.A.	100%	Charles Perry Partners Inc	100%		
P-89500	Security & Safety Upgrade	Various	Biscayne ES, First Coast HS, Highland MS, Oceanway ES, Oceanway MS	Security & Safety - Ph3 Gr4 for Biscayne ES, First Coast HS, Highland MS, Oceanway ES, Oceanway MS.	8/4/2022	12/15/2023	Pond & Company Corporation	100%	Charles Perry Partners Inc	10%		
P-89500	Security & Safety Upgrade	Various	Pinedale ES, Hyde Park ES, Edward H. White SH, Ramona ES, Fishweir ES, Ruth N. Upson ES	Security & Safety - Ph2 Gr6 for Pinedale ES, Hyde Park ES, Edward H. White SH, Ramona ES, Fishweir ES, Ruth N. Upson ES.	2/3/2022	8/1/2023	Pond & Company Corporation	100%	Charles Perry Partners Inc	85%		
P-89500	Security & Safety Upgrade	Various	Grand Park CC, Thomas Jefferson ES, Paxon School SAS, Richard V. Daniels, James Weldon Johnson MS	Security & Safety - Ph2 Gr4 for Grand Park CC, Thomas Jefferson ES, Paxon School SAS, Richard V. Daniels, James Weldon Johnson MS.	2/3/2022	11/1/2023	Ebert Norman Brady Architects P.A.	100%	E. Vaughan Rivers Construction Inc.	10%		
P-89500	Security & Safety Upgrade	Various	Phillip Randolph HS, John E. Ford ES, Bridge to Success MS, Northwestern Legend ES, Stanton HS	Security & Safety - Ph3 Gr2 for Phillip Randolph HS, John E. Ford ES, Bridge to Success MS, Northwestern Legend ES, Stanton HS.	8/4/2022	12/15/2023	Ebert Norman Brady Architects P.A.	85%	Foresight Construction	0%		
P-89500	Security & Safety Upgrade	Various	Crown Point ES, Greenland Pines ES, Loretto ES, Mandarin MS, Mandarin Oaks ES	Security & Safety - Ph1 Gr2 for Crown Point ES, Greenland Pines ES, Loretto ES, Mandarin MS, Mandarin Oaks ES.	7/1/2021	7/30/2023	Pond & Company Corporation	100%	Foresight Construction	90%		
P-89500	Security & Safety Upgrade	Various	Crystal Springs ES, Jacksonville Heights ES, Joseph Stilwell MS, Frank H. Peterson MS	Security & Safety - Ph2 Gr7 for Crystal Springs ES, Jacksonville Heights ES, Joseph Stilwell MS, Frank H. Peterson MS.	2/3/2022	11/1/2023	Pond & Company Corporation	100%	Foresight Construction	40%		
P-89500	Security & Safety Upgrade	Various	Arlington ES, Don Brewer ES, Fort Caroline ES, Fort Caroline MS, GRASP Academy, Lake Lucina ES, Merrill Road ES, Terry Parker HS, Arlington Heights ES	Security & Safety - Ph1 Gr3 for Arlington ES, Don Brewer ES, Fort Caroline ES, Fort Caroline MS, GRASP Academy, Lake Lucina ES, Merrill Road ES, Terry Parker HS, Arlington Heights ES.	7/1/2021	6/30/2023	Akel Logan and Shafer P.A.	100%	Gilbane Building Company	95%		
P-89500	Security & Safety Upgrade	Various	Westside MS, Charger Academy, Timucuan ES, Oak Hill Academy, John Stockton ES, Cedar Hill ES, Bayview ES, Sadie Tillis ES, Hidden Oaks ES	Security & Safety - Ph2 Gr5 for Westside MS, Charger Academy, Timucuan ES, Oak Hill Academy, John Stockton ES, Cedar Hill ES, Bayview ES, Sadie Tillis ES, Hidden Oaks ES.	2/3/2022	11/1/2023	Ebert Norman Brady Architects P.A.	100%	Gilbane Building Company	10%		
P-89500	Security & Safety Upgrade	Various	Andrew Jackson HS, Dinsmore ES, Jean Ribault MS, Long Branch ES, North Shore ES	Security & Safety - Ph3 Gr3 for Andrew Jackson HS, Dinsmore ES, Jean Ribault MS, Long Branch ES, North Shore ES.	6/15/2023	12/15/2023	Bhide & Hall Architects P.A.	85%	Haskell Building Co.	0%		
P-89500	Security & Safety Upgrade	Various	Chets Creek ES, John Allen Axson ES, Kernan MS, Kernan Trail ES, Mandarin Senior HS	Security & Safety - Ph1 Gr4 for Chets Creek ES, John Allen Axson ES, Kernan MS, Kernan Trail ES, Mandarin Senior HS.	7/1/2021	6/30/2023	Bhide & Hall Architects P.A.	100%	Haskell Building Co.	100%		
P-89500	Security & Safety Upgrade	Various	Chimney Lakes ES, Enterprise Learning Academy, Mamie Agnes Jones ES, Chaffee Trail ES, Westview K-8	Security & Safety - Ph2 Gr8 for Chimney Lakes ES, Enterprise Learning Academy, Mamie Agnes Jones ES, Chaffee Trail ES, Westview K-8.	2/3/2022	11/1/2023	Bhide & Hall Architects P.A.	85%	Haskell Building Co.	0%		
P-89500	Security & Safety Upgrade	Various	Atlantic Beach ES, Duncan U. Fletcher MS, Jacksonville Beach ES, Anchor Academy, Neptune Beach ES, San Pablo ES	Security & Safety - Ph1 Gr5 for Atlantic Beach ES, Duncan U. Fletcher MS, Jacksonville Beach ES, Anchor Academy, Neptune Beach ES, San Pablo ES.	7/1/2021	6/30/2023	Akel Logan and Shafer P.A.	100%	Scherer Construction	95%		
P-89500	Security & Safety Upgrade	Various	Sandalwood SH, Brookview ES, Greenfield ES, Alfred I. Dupont MS, Southside MS, Alden Rd EC	Security & Safety - Ph2 Gr1 for Sandalwood SH, Brookview ES, Greenfield ES, Alfred I. Dupont MS, Southside MS, Alden Rd ESC.	2/3/2022	11/1/2023	Kasper Architect & Development, Inc.	100%	Scherer Construction	10%		
P-89500	Security & Safety Upgrade	Various	Hendricks Ave. ES, Palm Ave. EC, Landon MS, Riverside HS, West Riverside ES, Central Riverside ES	Security & Safety - Ph2 Gr3 for Hendricks Ave. ES, Palm Ave. EC, Landon MS, Riverside HS, West Riverside ES, Central Riverside ES.	2/3/2022	11/1/2023	Akel Logan and Shafer P.A.	100%	Stellar Construction	35%		
P-89500	Security & Safety Upgrade	Various	Abess Park ES, Alimacani ES, Landmark MS, Marine Science EC, Mayport ES, Mayport MS	Security & Safety - Ph1 Gr6 for Abess Park ES, Alimacani ES, Landmark MS, Marine Science EC, Mayport ES, Mayport MS.	7/1/2021	6/30/2023	Kasper Architect & Development, Inc.	100%	Stellar Construction	95%		
P-89500	Security & Safety Upgrade	Various	Samuel W. Wolfson HS, Englewood HS, Hogan-Spring Glen ES, Douglas Anderson HS, Pine Forest ES	Security & Safety - Ph2 Gr2 for Samuel W. Wolfson HS, Englewood HS, Hogan-Spring Glen ES, Douglas Anderson HS, Pine Forest ES.	2/3/2022	11/1/2023	Kasper Architect & Development, Inc.	100%	Stellar Construction	35%		
P-89500	Security & Safety Upgrade	Various	Various	Security & Safety - Ph 1 Badge Pass	TBD	TBD	TBD	0%	TBD	0%		
P-8951003	Renovation/Addition	3223	Duncan U. Fletcher Senior High	Renovation/Addition - Duncan Fletcher HS	7/21/2022	8/1/2025	Kasper Architect & Development, Inc.	30%	Culpepper Construction	0%		
P-8951004	Renovation/Addition	3260	Mandarin Senior High	Renovation/Addition - Mandarin HS	7/21/2022	8/1/2025	Harvard Jolly Architecture	20%	Baston-Cook Company	0%		
P-8951005	Renovation/Addition	3207	Westside Middle School	Renovation/Addition - Westside MS	8/18/2022	8/1/2024	Altman + Barrett	100%	Stellar Construction	0%		
P-8951006	Modernization/Addition	3030	Loretto Elementary	Modernization/Addition - Loretto ES	8/18/2022	8/1/2024	R Dean Scott	90%	Auld & White	0%		
P-8951007	Renovation	3148	Richard L. Brown Gifted & Talented	Renovation/Demolition - Richard L. Brown Gifted & Talented	5/26/2023	8/1/2025	PQH Group	10%	Auld & White	0%		
P-91650	Replacement Onsite	3095	Rutledge H. Pearson Elementary	Replace On-Site Prototype - Rutledge Pearson ES (New K-5)	1/1/2021	8/1/2023	Bhide & Hall Architects P.A.	100%	Ajax Building Corporation	80%		
P-91660	Replacement Onsite	3076	Southside Estates Elementary (New K-5)	Replace On-Site - Southside Estates ES (New K-5)	3/1/2022	8/1/2024	RDB Design Associates	100%	Haskell Building Co.	4%		
P-91670	Replacement Onsite	3099	Highlands Elementary (New K-5)	Replace On-Site - Highlands ES (New K-5)	3/1/2022	8/1/2024	Zyscovich Inc.	100%	Charles Perry Partners Inc	2%		
P-91680	Replacement Onsite	3140	Chaffee Trail Middle	New Construction - Chaffee Trail MS (New 6-8 Green Site)	2/1/2022	8/1/2024	Zyscovich Inc.	100%	Gilbane Building Company	10%		
P-91690	Deferred Maintenance	3070	North Shore Elementary	Deferred Maintenance - North Shore ES	12/9/2021	3/29/2024	Kasper Architect & Development, Inc.	100%	Allstate Construction Inc.	5%		
TP-9974	Technology	3002A	Team Center A	Renovation of the existing group restroom and other misc. interior remodeling and upgrades	3/13/2023	8/27/2023	Bhide & Hall Architects P.A.	100%	Auld & White	0%		
TP-99740- 3002	Technology	3002	Team Center A	Central Monitoring Station	1/1/2024	TBD	Haddad Engineers, Inc.	50%	TBD	0%		
TP-99740-3002B-PRC	Technology	3002B	Team Center B	First Floor Renovations at Bldg. B	9/1/2023	7/1/2024	Pond & Company Corporation	100%	Auld & White	0%		
TP-998**	Technology	Various	Various	500 Classroom AV	7/1/2021	1/1/2024	N/A	100%	Allstate Construction	50%		