

## Project Status Report - July 2020

Project #	Project Category	Sch #	School Name	PROJECT	Est. START Date	Est. COMPL Date	A/E	Design Status (0% - 100%)	Contractor	Const Status (0%-100%)	Actual Substantial Completion Date	Final Inspection/ CO date	Close-Out
C-91440	Pepsi from Athletics	3224	Wolfson HS	Replacement of scoreboard	Spring 2020	Summer 2020	GM Hill	100%	AEC Electrical	100%	07/13/2020		
M-83580	Gas Tax	3032	Marine Science Center	Mill and overlay the bus driveway and parking area, and restripe.	05/01/2020	05/20/2020	Michele Agee	100%	Jax Utilities	100%	06/01/2020	07/07/2020	
M-83580	Gas Tax	3254	Mayport MS	Design Only: Mill and overlay the existing parent entrance driveway, widen the outbound parent driveway, and stripe the outbound lanes.	TBD	TBD	Michele Agee	0%	N/A	N/A	N/A	N/A	N/A
M-83580	Gas Tax	3170	Palm Avenue ESC	Mill and overlay the existing bus drive, widen the bus drive at the exit, restriping, and provide positive drainage from the bus drive to the ditch in the right-of-way.	Summer 2020	Summer 2020	Michele Agee	100%	Jax Utilities	100%	04/21/2020	04/27/2020	
M-83580	Gas Tax	3048	Thomas Jefferson ES	Mill and overlay the existing parking lot and bus drive; restripe; modify the HC parking space on the south side of the building.	Summer 2020	Summer 2020	Michele Agee	100%	Jax Utilities	10%			
M-83590	Lift Stations	3066	DuPont MS	Elimination or relocation of the lift station and new sewer system design.	Spring 2020	Summer 2020	Michele Agee	100%	Favor Plumbing	5%			
M-83630	Grease Traps	3236	Mamie Agnes Jones ES	Design and Construction of replacement kitchen Grease Trap.	Summer 2020	Summer 2020	MV Cummings	100%	Favor Plumbing	95%	07/16/2020		
M-83630	Grease Traps	3048	Thomas Jefferson ES	Replace all drains, sanitary and grease lines thru out kitchen, install floor sinks and look into relocating grease trap for easier pumping and cleaning.	Summer 2020	Summer 2020	MV Cummings	100%	Favor Plumbing	95%	07/16/2020		
M-83810	Drainage	3066	DuPont MS	Design Only: Add ditch pavement to south retention pond.	TBD	TBD	Waitz & Moye	100%	N/A	N/A	N/A	N/A	N/A
M-83810	Drainage	3248	Ed White HS	Install drainage for area around bleachers in stadium	Spring 2020	Summer 2020	Waitz & Moye	100%	Favor Plumbing	100%	05/08/2020		
M-83810	Drainage	3265	First Coast HS	Design Only: Replace storm drain line in bus loop area.	TBD	TBD	Waitz & Moye	100%	N/A	N/A	N/A	N/A	N/A
M-83810	Drainage	3069	Lake Shore MS	Replace broken storm drain line at bus loop on the North side of the campus.	05/01/2020	06/12/2020	Waitz & Moye	100%	Favor Plumbing	100%	07/06/2020		
M-83810	Drainage	3075	Paxon SAS	Field Drainage Improvements at Track, Underdrain system	Fall 2020	Winter 2020	Waitz & Moye	100%	Favor Plumbing	100%	05/08/2020	06/10/2020	
M-83990	Generators	3048	Thomas Jefferson ES	Replace generator, transfer switches, and emergency panels	Fall 2020	Winter 2020	John Searcy & Assoc.	100%					
M-83990	Generators	3232	Chimney Lakes ES	Replace generator, transfer switches, and emergency panels	Fall 2020	Winter 2020	Haddad Engineering	100%					

M-83990	Generators	3106	Long Branch ES	Construction Only: Replace generator and transfer switch	Winter 2019	Spring 2020	Haddad Engineering	100%	Miles Electrical	100%	06/09/2020	07/06/2020	07/21/2020
M-83990	Generators	3259	Mandarin MS	Design Only: Replace generator, transfer switches, and emergency panels	Fall 2020	Winter 2020	Haddad Engineering	100%	N/A	N/A	N/A	N/A	N/A
M-83990	Generators	3263	Abess Park ES	Design Only: Replace generator, transfer switches, and emergency panels	Fall 2020	Winter 2020	John Searcy & Assoc.	50%	N/A	N/A	N/A	N/A	N/A
M-83990	Generators	3256	Landmark MS	Replace generator, transfer switches, and emergency panels	Fall 2020	Winter 2020	John Searcy & Assoc.	100%					
M-84320	Plumbing	3031	Landon MS	Design Only: Irrigation system for athletic fields.	Summer 2020	Fall 2020	Waitz & Moye	100%	N/A	N/A	N/A	N/A	N/A
M-84420	Bleachers	3035	Andrew Jackson HS	Replace Bleacher Unit 7 (U2 Rating)	Winter 2020	Spring 2020	N/A	N/A	V. Rivers	100%	05/12/2020	05/18/2020	07/14/2020
M-84420	Bleachers	3038	Baldwin MS/HS	Replace Bleacher Unit 2 (U2 Rating)	Winter 2020	Spring 2020	N/A	N/A	V. Rivers	100%	05/11/2020	05/18/2020	07/14/2020
M-84420	Bleachers	3156	Butler MS	Replace Bleacher Unit 3 (U2 Rating)	Winter 2020	Spring 2020	N/A	N/A	V. Rivers	100%	05/11/2020	05/18/2020	07/14/2020
M-84420	Bleachers	3248	Ed White HS	Replace Bleacher Units 3/5/6 (U2 Rating)	Winter 2020	Spring 2020	N/A	N/A	V. Rivers	100%	04/29/2020	05/04/2020	07/14/2020
M-84420	Bleachers	3090	Englewood HS	Replace Bleacher Units 6/10 (U2 Rating)	Winter 2020	Spring 2020	N/A	N/A	V. Rivers	100%	04/29/2020	05/04/2020	07/14/2020
M-84420	Bleachers	3063	Fletcher MS	Replace Bleacher Unit 6 (U2 Rating)	Winter 2020	Spring 2020	N/A	N/A	V. Rivers	100%	05/12/2020	05/15/2020	07/14/2020
M-84420	Bleachers	3238	Fort Caroline MS	Replace Bleacher Unit 1 (U2 Rating)	Winter 2020	Spring 2020	N/A	N/A	V. Rivers	100%	05/11/2020	05/13/2020	07/14/2020
M-84420	Bleachers	3025	Kirby Smith MS	Replace Bleacher Unit 5 (U2 Rating)	Winter 2019	Spring 2020	N/A	N/A	V. Rivers	100%	05/12/2020	06/04/2020	07/14/2020
M-84420	Bleachers	3146	Mathew Gilbert MS	Replace Bleacher Unit 1 (U2 Rating)	Winter 2020	Spring 2020	N/A	N/A	V. Rivers	100%	05/11/2020	05/12/2020	07/14/2020
M-84420	Bleachers	3241	Westside HS (Master Plan Impact)	Replace Bleacher Units 3/5/7/8 (U2 Rating)	Winter 2020	Spring 2020	N/A	N/A	V. Rivers	100%	04/29/2020	05/04/2020	07/14/2020
M-84420	Bleachers	3035	Andrew Jackson HS	Unit -1Install cage around pressbox ladder.	Winter 2020	Spring 2020	N/A	N/A	Allstate	100%	05/14/2020		
M-84420	Bleachers	3038	Baldwin MS/HS	Repair Bleacher Unit 3 (US Rating)	Winter 2020	Spring 2020	N/A	N/A	Allstate	100%	05/11/2020	05/12/2020	
M-84420	Bleachers	3248	Ed White HS	Unit - 1 Install cage around pressbox ladder. (U2 Rating) Repair ramp where concrete and CMU are severly damaged. (U2 Rating)	Winter 2020	Spring 2020	N/A	N/A	Allstate	100%	06/05/2020		
M-84420	Bleachers	3265	First Coast HS	Unit -1 Repair spalling concrete at bleacher step. (U2 Rating)	Winter 2020	Spring 2020	N/A	N/A	Allstate	100%	05/14/2020	05/26/2020	
M-84420	Bleachers	3165	Raines HS (Master Plan Impact)	Repair Bleacher Units 1 and 2 (U2 Rating) repair badly deterioratd/corroded fence posts along topside of seating units.	Winter 2020	Spring 2020	N/A	N/A	Allstate	100%	04/30/2020	05/05/2020	
M-84420	Bleachers	3096	Ribault HS (Master Plan Impact)	Repair loose fencing at topside of Unit 1 (U2 Rating)	Winter 2020	Spring 2020	N/A	N/A	Allstate	100%	04/30/2020	05/06/2020	
M-84420	Bleachers	3237	Sandalwood HS	Unit - 1 Repair ramp where concrete and CMU are severly damaged. (U2 Rating)	Winter 2020	Spring 2020	N/A	N/A	Allstate	100%	05/04/2020	05/07/2020	
M-84420	Bleachers	3086	Terry Parker HS	Unit 1 Repair gaps in topside fencing. Repair press box landing, server spalling.(U2 Rating)	Winter 2020	Spring 2020	N/A	N/A	Allstate	100%	04/13/2020	04/15/2020	
M-88380	Paving	3003	Bulls Bay	Design Only. Repair/replace concrete drive.	Winter 2020	Spring 2020	Waitz & Moye	100%	N/A	N/A	N/A	N/A	N/A
M-88380	Paving	3206	Brookview ES	Mill and overlay the existing parking lot, bus loop, and section of Theresa Drive, and restrripe.	Summer 2020	Summer 2020	Michele Agee	100%	Jax Utilities	100%	06/25/2020	07/15/2020	

M-88380	Paving	3222	Greenfield ES	Mill and overlay the existing parking lot and bus loop; restripe; remove existing trees in the bus loop and parking lot; add parking spaces where trees are removed.	Summer 2020	Summer 2020	Michele Agee	100%	Jax Utilities	100%	04/24/2020	05/07/2020	
M-88380	Paving	3152	James Weldon Johnson MS	Mill and overlay the existing parking lot, restripe, and modify the HC parking space on the south side of the building.	Summer 2020	Summer 2020	Michele Agee	100%	Jax Utilities	100%	07/20/2020		
C-90640	Portables	3206	Brookview ES	Demolition of one portable.	Summer 2020	Summer 2020	N/A	N/A	CC Borden	0%			
C-90640	Portables	3264	Chet's Creek ES	Installation of two portables and aluminum walkway canopy.			Bhide & Hall	25%	Allstate				
C-90640	Portables	3144	Jacksonville Beach ES	Installation of new aluminum walkway canopy.	Summer 2020	Summer 2020	N/A	100%	Allstate	100%	05/22/2020	05/29/2020	
C-91380	ADA	3211	Southside MS	ADA remodeling of Gym Restrooms	Summer 2020	Summer 2020	Rodriguez Architecture	100%	Rivers Construction	100%	05/29/2020	06/05/2020	
C-91380	ADA	3090	Englewood HS	ADA remodeling of science classrooms	Summer 2020	Summer 2020	Rodriguez Architecture	100%	Rivers Construction	90%			
C-91380	ADA	3066	DuPont MS	Construction of an ADA route from the parking spaces to the baseball fields.	Spring 2020	Summer 2020	Michelle Agee	100%	Maint . in-charge	0%	N/A		N/A
C-91380	ADA	3090	Englewood HS	Construction of two handicap accessible parking spaces near baseball fields, with an ADA accessible route from the parking spaces to the baseball fields.	Spring 2020	Summer 2020	Michelle Agee	100%	Maint in-charge	0%	N/A		N/A
C-91380	ADA	209	Holiday Hill ES	Preparation of striping plan for three HC accessible parking spaces (including one for a van), and designing access from the new parking spaces to the building.	Spring 2020	Summer2020	Michelle Agee	100%	Maint in-charge	75%	N/A		N/A
C-91380	ADA	3203	Kings Trail ES	Moving the accessible space adjacent to a convenient accessible route to the school entrance with signage and striping. Providing an accessible aisle, signage, and striping for the accessible spaces to the community center.	Spring 2020	Summer 2020	Michelle Agee	100%	Maint in-charge	0%	N/A		N/A
C-91380	ADA	3211	Southside MS	Restriping parking lot to provide three accessible parking spaces with access aisles, situated on an accessible route.	Spring 2020	Summer 2020	Michelle Agee	100%	Maint in-charge	0%	N/A		N/A
C-91380	ADA	3224	Wolfson HS	Modifications to athletic field parking lot, student parking lot, and sidewalk from restrooms to ballfields.	Spring 2020	Summer 2020	Michelle Agee	100%	Maint in-charge	0%	N/A		N/A
C-91380	ADA	3107, 3209 & 3211	Douglas Anderson HS, Holiday Hill ES, and Southside MS	Chairlift additions	Spring 2020	Spring 2020	N/A	N/A	Miles Electrical	0%			
C-91380	ADA	3087 & 3203	Englewood ES and Kings Trail ES	Chairlift additions	Spring 2020	Spring 2020	N/A	N/A	Miles Electrical	0%			
M-83680	Life Safety	3224	Wolfson HS	Baseball fieldhouse not compliant due to numerous issues including no fire alarm.	06/01/2020	08/01/2020	Bhide & Hall	100%	Thomas May	10%			
M-83680	Life Safety	3090	Englewood HS	Fire alarm system addition to field house	01/01/2020	03/17/2020	Haddad Engineering	100%		0%			

M-83680	Life Safety	3086	Terry Parker HS	Design Only: Serious Life Safety Hazard (BASEBALL FIELDHOUSE); Add fire alarm system, heat detectors, and exit signs. Add Flammable Locker Storage capability (within Bldg or separate metal storage area) for fertilizer and	Summer 2019	Summer 2019	Rodriguez Architecture	75%	Allstate	N/A	N/A	N/A	N/A
M-83680	Life Safety	3212	Ribault MS	Design Only: Stage measures 1,714 square feet is not sprinklered. - REQUIRES NEW FIRE MAIN FROM STREET	N/A	N/A	Searcy & Associates	0%	N/A	N/A	N/A	N/A	N/A
M-83970	Security	3165	William Raines HS	New security entry way.	03/09/2020	04/13/2020	Akel Logan Shafer	100%	Rivers Construction	100%	23-Apr-20	29-Apr-20	
M-83970	Security	3264	Chet's Creek ES	Design Only: New Vista 250FB system including new conduit, wiring and devices.	N/A	N/A	Haddad Engineering	0%	N/A	N/A	N/A	N/A	N/A
M-83970	Fire Alarm	3245	Crown Point ES	New Simplex 4100ES fire alarm system including new conduit, wiring and devices. MILLAGE	Summer 2020	Summer 2020	Haddad Engineering	100%	WW Gay Fire Protection	0%			
M-83970	Security	3255	Enterprise LA	New Vista 250FB system including new conduit, wiring and devices.			Haddad Engineering			0%			
M-83970	Fire Alarm	3018	Central Riverside ES	New Simplex 4100ES fire alarm system including new conduit, wiring and devices. USING \$31,287 of 2016-17 PECO Funds plus 2018-19 PECO	Spring 2020	Summer 2020	John Searcy & Assoc.	100%	Miles Electrical	0%			
M-83970	Security	3216	Jefferson Davis MS	New Vista 250FB system including new conduit, wiring and devices.	Spring 2020	Summer 2020	John Searcy & Assoc.	100%	Kim's Electric	25%			
M-83970	Fire Alarm	3154	John E. Ford K8	New Simplex 4100ES fire alarm system including new conduit, wiring and devices. MILLAGE	Spring 2020	Summer 2020	John Searcy & Assoc.	100%	N/A	0%	N/A	N/A	N/A
M-84320	Plumbing	3071	Hendricks Ave. ES	Partial domestic water & Waste lines Re-pipe	Summer 2020	Summer 2020	MV Cummings	100%	Rivers Construction	75%			
M-84320	Plumbing	3032	Marine Science Center	Re-pipe and new Lavs in Group Restrooms & Isolation valves.	Summer 2020	Summer 2020	MV Cummings	100%	Favor Plumbing	60%			
M-84320	Plumbing	3020	Fishweir ES	Replace all sewer and drain lines under Bldg. 1	06/01/2020	07/31/2020	Michelle Agee	100%	Favor Plumbing	5%			
M-84320	Plumbing	3079	Ramona Blvd ES	Modify Bldg 1 group restrooms. Convert wall hung toilets to floor mount.	06/01/2020	08/02/2020	Akel Logan Shafer	100%	Rivers Construction	70%			
M-84320	Plumbing	3066	duPont MS	Replace main fire line under bldg 1 (Performing pre-design work to prepare drawings with MV Cummings. No good drawings of system are available)	05/20/2019	06/20/2019	MV Cummings	100%	Allstate Construction	0%			
M-84320	Plumbing	3093	Pinedale ES	DESIGN ONLY.Partial domestic water repipe of Building 10.	N/A	N/A	MV Cummings	100%	N/A	0%	N/A	N/A	N/A
M-84320	Plumbing	3163	Rufus Payne ES (Master Plan Impact)	Perform remaining plumbing work in the side halls. Prior Year Fund	06/03/2019	08/01/2019	MV Cummings	100%	Favor Plumbing	100%	07-Aug-19		

M-84320	Plumbing	3086	Terry Parker HS	Fire Lines to Hydrants and CW Domestic water Re-pipe	06/01/2020	07/31/2020	MV Cummings	100%	Rivers Construction	25%			
M-84320	Plumbing	3003	Bulls Bay	Phase 2 of Plumbing Project			N/A	N/A	Favor Plumbing	75%			
M-84320	Plumbing	3085	Lake Lucina ES	Remove 46 feet of existing sewer and replace with 6" PVC. Start inside fence near cafeteria and end at downstream manhole.	06/01/2020	07/31/2020	N/A	N/A	Favor Plumbing	100%			
M-84320	Plumbing	3259	Mandarin MS	Install sewer manhole between ESE Wing/Art and Kitchen behind school	05/14/2019	06/28/2019	N/A	N/A	Favor Plumbing	100%	12-Aug-19	12-Aug-19	
M-84320	Plumbing	3159	Pine Forest ES	Remove 515 feet of existing sewer and replace with 6" PVC. Raise 3 manholes to grade. Install new pipe between manholes #1 and #2. Relocate water main on top of manhole #2.	06/01/2020	07/31/2020	N/A	N/A	Favor Plumbing	100%			
M-84320	Plumbing	3064	Hogan-Spring Glen ES	Remodeling Bldg 2 & 3 restrooms.	06/01/2020	08/01/2020	Rodriguez Architecture	100%	Allstate	26%			
M-84820	Windows	3099	Highlands ES (Master Plan Impact)	Replace Storefront Window Wall Systems in Bldg's 1, 2, 3. PART 1 Design and windows ODP only	N/A	N/A	Bhide & Hall	100%	N/A	N/A	N/A	N/A	N/A
M-84820	Windows	3085	Lake Lucina ES	Replace windows in Buildings 3.	06/01/2020	07/31/2020	Bhide & Hall	100%	CC Borden	11%			
M-84820	Windows	3146	Matthew Gilbert MS	Full School Window Replacement - Phase 6 of 7 (2019/20 Construction)	06/01/2020	07/31/2020	Bhide & Hall	100%	Auld-White	42%			
M-84820	Windows	3164	Mt Herman ESC (Master Plan Impact)	Full School Window Replacement - Phase 4 (2019/20 Construction)	06/01/2020	07/31/2020	Bhide & Hall	100%	Allstate	45%			
M-84820	Windows	3124	St. Clair Evan's ES	Selective window replacement in Buildings 3 & 4.	06/01/2020	07/31/2020	Bhide & Hall	100%	Auld-White	0%			
School Based	School Funds	3002	Team B Center	Additional parking spaces for 200 people	TBD	TBD	N/A	N/A					
TPDC-99780-3002R1	Construction	3002A	Team Center A	Phase C - Interior Remodeling	TBD	TBD	Bhide & Hall	100%	Auld-White	0%			
C-90640	Construction	3155	Northwestern MS	New Entrance Canopy	Winter 2020	Winter 2020	Bhide & Hall	100%	Rivers Construction	16%			
C-91640	Construction	3155	Northwestern MS	K-5 Conversion: Install new bathrooms for K-2 classrooms and other upgrades to prepare school facility for new K-5 student population	Winter 2019	Summer 2020	Bhide & Hall	100%	Allstate	81%			
M-83680	Life Safety	3001	Central Admin Bldg	Clean Agent Fire Protection System	Winter 2019	Spring 2020	Cintas	N/A	Cintas	100%	N/A		

M-83970	PECO 19 - FIRE	3069	Lake Shore MS	AGENDA ITEM (Jun 2019) APPROVED PHASE III Drawings since cost is so close to \$1M. Check if Substantial Completion Cost is over \$1M, do agenda item as well. New Intercom System (Replace Starcall) PECO and New Simplex 4100ES fire alarm system including new conduit, wiring and devices.	Summer 2019	Winter 2019	Haddad Engineering	100%	Kim's Electric	95%	10-Jun-20		
M-83990	Generators	3025	Kirby-Smith MS	Replace two emergency generators and associated equipment. Located in front parking lot and behind gym.	Fall 2019	Winter 2019	Haddad Engineering	100%	Miles Electrical	100%	09-Jun-20	24-Jun-20	
M-83990	Generators	3031	Landon MS	Replace generator and transfer switch	Fall 2019	Winter 2019	John Searcy & Assoc.	100%	Kim's Electric	100%	20-Apr-20	29-Apr-20	
M-83990	Generators	3251	Twin Lakes ES	Demo small generator and associated transfer switch. Refeed equipment served to existing larger generator.	Fall 2019	Winter 2019	John Searcy & Assoc.	100%	Kim's Electric	100%	8-Apr-20	18-May-20	
M-84310	Electrical	3285	A. P. Randolph AOT	Replace main switchboard. Replace Federal Pacific panelboards in core area, bottom level. Replace transformer and panelboards in media center.	Summer 2020	Summer 2020	Haddad Engineering	100%	Miles Electrical	50%			
M-84310	Electrical	3245	Crown Point ES	Replace switchboard and panelboards in main electrical room.	Summer 2020	Summer 2020	Haddad Engineering	100%	Miles Electrical	50%			
M-84310	Electrical	3227	Mayport ES	Replace switchboard and panelboard.	Summer 2020	Summer 2020	Haddad Engineering	100%	Precise Cabling	50%			
M-84310	Electrical	3246	Neptune Beach ES	Replace panelboards in main electrical room.	Summer 2020	Summer 2020	Haddad Engineering	100%	Precise Cabling	95%			
M-84310	Electrical	3048	Thomas Jefferson ES	Replace exterior switchboard and provide new building.	Summer 2020	Summer 2020	Haddad Engineering	100%	WW Gay Fire Protection	60%			
M-84310	Electrical	3223	Duncan Fletcher HS	Design Only: Replace panels in Hallway A and Storage Room 45. Rewire Labs 22A and 24A.	Summer 2021	Summer 2021	John Searcy & Assoc.	100%	Premier Communications Group	N/A	N/A	N/A	N/A
M-84310	Electrical	3090	Englewood HS	Replace switchboard by Building 15.	Summer 2020	Summer 2020	John Searcy & Assoc.	100%	Precise Cabling	60%			
M-84310	Electrical	3216	Jefferson Davis MS	Replace switchboard by Building 4 and replace gym panels.	Summer 2020	Summer 2020	John Searcy & Assoc.	100%	Precise Cabling	40%			
M-84310	Electrical	3086	Terry Parker HS	Replace and upgrade power systems serving A/C equipment.	Summer 2020	Summer 2020	John Searcy & Assoc.	100%	Thompson Electric	80%			
M-84310	Electrical	3065	Atlantic Beach ES	Design Only: Exterior lighting replacement.	Fall 2020	Winter 2020	Shaffer Engineering Group	100%	N/A	N/A	N/A	N/A	N/A
M-84310	Electrical	3107	Douglas Anderson SOTA	Design Only: Exterior lighting replacement.	Fall 2020	Winter 2020	Shaffer Engineering Group	100%	N/A	N/A	N/A	N/A	N/A
M-84310	Electrical	3259	Mandarin MS	Design Only: Exterior lighting replacement.	Fall 2020	Winter 2020	Shaffer Engineering Group	100%	N/A	N/A	N/A	N/A	N/A
M-84310	Electrical	3280	Peterson HS	Construction Only: Replace all electrical panels (Federal Pacific) - Identified by Jacobs FCI team - Core Area, 1st Floor	Winter 2019	Summer 2020	John Searcy & Assoc.	100%	Miles Electrical	95%	02-Jul-20		
M-84310	Electrical	3244	Highlands MS	Replace FDE Panels and Stepdown Transformers	Summer 2019	Fall 2019	Haddad Engineering	100%	Miles Electrical	100%	27-Apr-20	18-Jun-20	
M-81510	HVAC	3242	Andrew Robinson	Main AHU Replacements	Spring 2020	Fall 2020	Powell and Hinkle	N/A	Crawford Mechnacials	N/A	N/A	N/A	N/A
TP-99890-3237RFT1	Technology	3237	Sandalwood HS	Replace fiber optic cabling campus wide, remove retired phone equipment; install 2 split air systems in ITR closets; add additional power to racks	03/01/2020	07/05/2020	John Searcy & Assoc.	100%	Premier Communications Group		5-Jul-20		
TP-99890-3066TL2	Technology	3066	DuPont MS	Install 35 technology Lockers for laptops	03/01/2020	05/30/2020	John Searcy & Assoc.	100%	AEC Electrical Contracting				
FS-3241	Food Service	3241	Westside HS (Master Plan Impact)	Design Only Complete kitchen & Café Remodel.	09/01/2018	10/30/2019	Bhide & Hall	100%	Various	N/A	N/A	N/A	

FS-3253	Food Service	3253	Twin Lakes MS	Design Only Misc kitchen and café upgrades	09/01/2018	05/30/2020	Bhide & Hall	100%	Various	N/A	N/A	N/A
FS-3265	Food Service	3265	First Coast HS	Design Only Misc kitchen and café upgrades.	09/01/2018	05/30/2020	Bhide & Hall	75%	Various	N/A	N/A	N/A
M-83630	Grease Traps	3004	Nutrition Service Center	Construction Only: Design and Construction of replacement kitchen Grease Trap.	TBD	TBD	MV Cummings	100%	Touchton	100%		
	Food Service	3253	Twin Lakes MS	Walk-in Cooler/Freezer	04/01/2020	06/30/2020	Bhide & Hall	100%	Tech x	100%		
	Food Service	3094	Windy Hill ES	Walk-in Cooler/Freezer	04/01/2020	09/30/2020	Bhide & Hall	100%	Tech x	0%		